

NEWSLETTER 7. JUNE 2016

Mc Aleeer & Rushe Contracts UK have been appointed by UNITE Group plc to undertake the demolition of the existing Homebase and construction of the new mixed use development comprising of 579 bedroom Student Accommodation, Class 1 (Retail) / Class 2 (Financial, Professional & other Services) and associated facilities at 102 St Leonards Street Edinburgh.

Good progress has continued to be achieved onsite since our last Newsletter update;

- Formation of the main building foundations have now been successfully completed.
- Drainage works below the main building footprint are now well advanced.
- Momentum with the concrete frame continues to build with formation of ground & upper ground floor slab now well advanced.
- The columns & walls from level to level continue to progress once the slabs have been poured.



Completion of the overall scheme will be early August 2017 and we shall continuously strive to ensure that our works cause minimum disruption and inconvenience as possible throughout the demolition & construction phases of our project.



Planned Activities onsite in the coming 4 weeks include;

- Complete ground floor slab at main entrance / foyer area of building.
- Progress concrete pours to upper ground floor & 1st floor level
- Advance columns & walls following successful slab pours.
- Drainage connection works in Parkside terrace.

We will continue to update you every month as works progress throughout the programme. If you have any queries please do not hesitate to contact our Site Manager, Mr Stephen King at;

Email; stephen.king@mcaleer-rushe.co.uk

Tel; [07570670800](tel:07570670800)



Registered site
www.ccscheme.org.uk

Thank you for your support.